## **TracNet Coastal Installation Checklist**



Used to validate your installation

Vessel Name:			IMO:	KVH Use Only
Customer Name:			Install Date:	
Installing Technician			Installing Company:	
Installing Company Address:_				
City:			State/Province:	
Postal/Zip Code:			Country:	
Phone Number:			Email:	
IMPORTANT! This checklist Then complete this checklist a	•		sure to follow all instructions provid ieldservice@kvh.com.	ed therein.
Configuration				
Select the KVH antenna syster	n type that was installe	d on the vessel.		
Antenna System Type*: T	racNet Coastal Pro	TracNet Coastal		
Antenna Serial Number:		_ BDU Serial Number	(if applicable):	
* The TracNet Coastal Pro syst Power over Ethernet (PoE) inje		Hub, whereas the Tracl	Net Coastal system is equipped with	a
Approvals				
By signing below, you attest th Installation Guide and any sup	•		pleted to KVH's quality standards ir	accordance with the
Installing Technician: (sign)			(print)	
By signing below, you agree th	nat the system has beer	n installed to your satis	faction and deem the system ready	for use.
Authorized Vessel Representa Owner, Ship's Master, or Designe	tive: (sign) ee		(print)	
Ship's Electrician, if applicable	e: (sign)		(print)	

If you have any questions about these requirements, please contact KVH Technical Support:

Continental U.S.A.: 1 866 701-7103 Worldwide: +1 401 851-3806 Email: fieldservice@kvh.com

Installation Checklist	Antenna model:	-
Vessel name:		_ IMO:

No.	Requirement	$\checkmark$
Antenn	a	
1	The antenna is mounted with a clear view of the horizon, to the best extent possible.  Location description:  Take photos of the antenna installation from all directions. Send these photos to KVH with this form.	
2	The antenna is mounted outside the beam path of the radar and high-power radio transmitters. It is at least the minimum distance away from the radar, as specified in the Installation Guide.	
3	The antenna is mounted on a flat, level surface/pedestal capable of supporting the antenna's weight under all environmental conditions.	
4	Prevention of RF radiation exposure was taken into consideration when choosing a mounting location.	
5	The "Forward" arrow inside the baseplate points towards the bow and is parallel to the vessel's centerline.	
6	Anti-seize lubricant was applied to the threads of the mounting bolts.	
7	The rubber feet are bottomed against the mounting surface and the foam seal is fully compressed.	
8	A protective plastic cap is installed over each radome screw.	
BDU		
9	The BDU is installed properly in a cool, dry location that provides good ventilation.  Location description:  Take photos of the BDU installation. Send these photos to KVH with this form.	
10	The BDU status indicators are visible to the user.	
11	<b>TracNet Coastal Pro:</b> The BDU is in a location that provides good Wi-Fi reception (if customer requires wireless access to it).	

Installation Checklist	Antenna model:	

Vessel name:	IMO:

No.	Requirement	
Wiring		
12	The supplied Ethernet cable was used to connect the antenna to the BDU.	
13	The antenna cable connection above deck is protected against water and corrosion.	
14	The antenna cable is strain-relieved at both ends – near the antenna and BDU connections.	
15	The antenna cable is protected from abrasion and free of stress, twists, and kinks. Minimum bend radius is maintained throughout, and a 14" (35 cm) minimum service loop is present at each end.	
16	The cable access hole above deck was sealed as necessary to prevent water from seeping into the vessel.	
17	All wiring conforms to the system wiring diagram provided in the Installation Guide.	
Power	and Grounding	
18	The BDU is hard-wired to an appropriate 10-30 VDC power source.	
	Power supply brand/model: Specs (voltage/amperage):	
19	The supplied ground wire is connected from the ground point on the BDU to the ship's common ground.	
20	Using a multimeter, measure and record the DC voltage then AC voltage between the ground point on the BDU and the ship's common ground. The measured voltage should be < 2V for both.	
	Measured DC: Measured AC:	
Config	uration	
21	User passwords and network settings were configured at the setup wizard.	
22	The latest version of antenna system software is installed.	

/essel	name:IMO:	
No.	Requirement	<b>√</b>
Testin	g and Handover to Customer	
23	During startup, all status indicators on the BDU and web interface showed normal status.	
24	System performance is not degraded when you turn on all other electronic equipment in the antenna's vicinity.	
25	Cellular and Wi-Fi WAN connections were tested OK, if available.	
26	If a UPS is installed, it was tested to provide backup power for at least 5 minutes.	
27	The customer was educated about the following: system operation, radiation hazard area, administrator/guest/Wi-Fi passwords, and KVH Manager tools.	
28	The Welcome Kit, containing the Installation Guide and Quick Start Guide, was provided to the customer, and the customer knows how to find additional information in the Help.	
Notes		